CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.14/KRIDL/CEMENT/2013-14

Date: 02.09.2013

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	:	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	:	Improvements of Roads and drains in Sampangi Ramaiah Layout of Sidedahalli Village in Ward No.14, BBMP, Bangalore.
REFERENCE	:	BBMP/DZ/AEE/TDSD/PR/2013-14 Dated: 30.08.2013
SAMPLE ID	:	Cement
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-1989
1	a) Initial Setting Time	IS-4031 (Part -5)	125 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	480 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	27.00 %	-

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ, ಬೆಂಗಳೂರು - 560 073.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.14/KRIDL/SAND/2013-14 : 02.09.2013

TEST REPORT ON FINE AGGREGATES (SAND)
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Technical Manager (West),** KRIDL, Bangalore.

Name of Work : Improvements of Roads and drains in Sampangi Ramaiah Layout of Sidedahalli Village in Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2013-14 Dated: 30.08.2013

Date of Testing : 02.09.2013

Material : Sand Total Wt. of Aggregates in gms **2000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	98	4.90	4.90	95.1	90-100
2.36	216	10.80	15.70	84.3	75-100
1.18	516	25.80	41.50	58.5	55-90
600 Micron	438	21.90	63.40	36.6	35-59
300 Micron	490	24.50	87.90	12.1	8-30
150 Micron	201	10.05	97.95	2.1	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಶಾಂತಲಾನಗರ, ಬೆಂಗಳೂರು - 560 073

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.14/KRIDL/AGG/2013-14 : 02.09.2013

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Technical Manager (West),** KRIDL, Bangalore.

Name of Work : Improvements of Roads and drains in Sampangi Ramaiah Layout of Sidedahalli Village in Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2013-14 Dated: 30.08.2013

Date of Testing : 02.09.2013

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **25000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	995	3.98	3.98	96.02	95-100
20	15130	60.52	64.50	35.50	30-70
10	5945	23.78	88.28	11.72	10-35
4.75	2560	10.24	98.52	1.48	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಲಿಗಾಂಪೆ, ಬೆಂಗಳೂರು - 560 073

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

Job No.: CTCE/BBMP/W.No.14/KRIDL/STEEL/2013-14 05.09.2013

TEST REPORT ON REINFORCEMENT STEEL

Client	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of the work	:	Improvements of Roads and drains in Sampangi Ramaiah Layout of Sidedahalli Village in Ward No.14, BBMP, Bangalore.
Reference	:	BBMP/DZ/AEE/TDSD/PR/2013-14 Dated: 30.08.2013
Date of Test	:	05.09.2013
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm²	Tensile strength (Ultimate stress) N/mm²	Elongation percent gauge length		
1	10	0.58	513	552	13.40	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.14/KRIDL/Pre slab/2013-14

18.09.2013

PRE CAST SLAB(CORE) TEST REPORT

Name of Client	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
Name of Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of work	:	Improvements of Roads and drains in Sampangi Ramaiah Layout of Sidedahalli Village in Ward No.14, BBMP, Bangalore.
Referece	:	BBMP/DZ/AEE/TDSD/PR/2013-14 Dated: 30.08.2013
No.of Sample Tested	:	03
Date of Testing	:	18.09.2013
Techinical Reference	:	IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Grade of Concrete	:	M_{20}

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m^3)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm^2)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm^2)	Equivalent Cube Compressive Strength (N/mm^2)
1	50.00	80.00	0.399	2540.11	1.60	0.960	33.65	17.14	18.51	17.77	22.21
2	50.00	81.00	0.410	2577.92	1.62	0.960	33.90	17.27	18.65	17.90	22.38
3	50.00	79.00	0.392	2527.14	1.58	0.960	32.45	16.53	17.85	17.13	21.42

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

ಕಿರಿಯ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಶ್ಚಿಮ ವಿಭಾಗ, ಬೆಂಗಳೂರು - 560 073

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.14/KRIDL/CUBE/2013-14

08.10.2013

TEST REPORT ON CONCRETE CUBES

Client : **Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Technical Manager (West),** KRIDL, Bangalore.

Name of the work : Improvements of Roads and drains in Sampangi Ramaiah Layout of Sidedahalli Village in Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2013-14 Dated: 30.08.2013

Sample ID : RCC Drain Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Grade of Concrete : M_{20}

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	10.09.2013	08.10.2013	8.264	497.4	22.11
2	10.09.2013	08.10.2013	8.152	488.3	21.70
3	10.09.2013	08.10.2013	8.397	505.9	22.48

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com